

## FORMER ENGLISH STATION PROJECT MONTHLY PROGRESS REPORT

**Partial Consent Order:** COWSPCB 15-001

**UI Contacts:** S. Crosbie

**LEP:** Marya B Mahoney - TRC

**Respondent:** United Illuminating Co. (UI)

**Reporting Period:** February 2020

**Site Information:** Former English Station  
510 Grand Avenue  
New Haven, CT

---

1. Main Activities During Reporting Period.
  - a. Submitted memo to CT DEEP on the summary of activities associated with Situation 1 & 2 related to Station B ancillary work.
  - b. Provided CT DEEP with a transmittal letter regarding the change in delegation of authority by The United Illuminating Company's ultimate signatory.
  - c. Submitted to CT DEEP, UI's response to comments on the English Station Interior Environmental Media Investigation- Interim Results: First Floor and Interstitial Fill Areas Memo.
  - d. Submitted to CT DEEP, UI's Scope of Study Situation #3 Supplemental to the CTDEEP-approved Scope of Study, dated July 2017
  - e. Submitted to CTDEEP UI's comments on the Scope of Study Western Portion of English Station Interior (Partial) & Western Portion of English Station Interior (Partial) Investigation Report
  - f. Continue developing UI's response to comments on the Scope of Study First Floor of English Station – Interstitial Fill Material (Partial)
  - g. Met with CT DEEP to discuss Project schedule and status of Project submittals
  - h. Continue to develop and refine cost estimates for Main Power Plant scope
  - i. Perform weekly and as necessary rain event inspections of erosion and sediment controls along with the as needed maintenance of these controls at the Site for Phase I activities.
  - j. Completed the Station B demo activities.
  - k. Management of State regulated waste streams
  - l. Performed final walk-through with TRC and onsite demo and remediation contractor of the Station B work performed to develop an action item list in order to fully close-out activities associated with the demo of Station B.
  - m. TRC performed bi-weekly inspections of the Significant Environmental Hazard (SEH) areas and submitted inspection reports to UI.
  - n. Updated Project Website.
  - o. Updated Project Schedule
  - p. Performed weekly safety audit(s)
2. Upcoming Activities
  - a. Close out all ancillary activities and action items associated with the demo of Station B activities

- b. Finalize the Contractor Work Plan and associated administrative documents pursuant to EPA's requirements under the Parcel A PCB RAP approval letter
- c. Work with EPA and CT DEEP on the authorization of the PCB Remedial Action Plan for Parcel B
- d. Work with CT DEEP on the authorization of the Soil Remedial Action Plan and Parcel A PCB RAP.
- e. Commence certain Phase I PCB and other COC soil remediation activities covered in the Phase I Remedial Action Plans
- f. Evaluate off-site sources for suitable soil/clean fill to be used as cover material for site-wide restoration
- g. Work with CT DEEP on any follow-up comments for the Scope of Study for English Station Eastern Interior Boilers 1 through 12 and High Pressure Boilers 13 & 14 (*hazardous building materials*).
- h. Develop memo for the submittal to DEEP summarizing activities performed to date on Situation #4 related to the oil depression sump in Station B
- i. Develop summary document for the Project files on all activities associated with the demo of Station B.
- j. Begin developing schedule for upcoming quarterly groundwater monitoring and sampling event(s)
- k. Work with CT DEEP on Project schedule and scope
- l. Continue to refine Project estimates for Main Power Plant