



September 11, 2025

Gary Trombly, Jr.
Supervising Environmental Analyst
Department of Energy and Environmental Protection
Emergency Response and Spill Prevention Division
Bureau of Materials Management and Compliance Assurance
79 Elm Street
Hartford, Connecticut 06106

Re: Partial Consent Order #COWSPCB 15-001
Monthly Progress Report – August 2025

Dear Mr. Trombly:

Pursuant to paragraph B.6. of the Partial Consent Order (PCO) between the Commissioner of Energy and Environmental Protection (the “Commissioner”) and The United Illuminating Company (“UI”), UI is submitting the following Progress Report for the month of August 2025.

In accordance with Section B.13 of the PCO, the undersigned certify as follows:

“I have personally examined and am familiar with the information submitted in this document and all attachments thereto, and I certify, based on reasonable investigation, including my inquiry of those individuals responsible for obtaining the information, that the submitted information is true, accurate and complete to the best of my knowledge and belief. I understand that any false statement made in the submitted information is punishable as a criminal offense under §53a-157b of the Connecticut General Statutes and any other applicable law.”

If you have any questions regarding this submittal, please do not hesitate to contact Eric Boswell at (860) 508-6375 or eboswell@avangrid.com.

THE UNITED ILLUMINATING COMPANY

A handwritten signature in black ink, appearing to read 'Franklyn Reynolds', is written over a horizontal line.

Franklyn Reynolds
President & CEO
UIL Holdings Corporation

A handwritten signature in black ink, appearing to read 'Eric J. Boswell', is written over a horizontal line.

Eric J. Boswell
Project Manager Remediation
Avangrid

FORMER ENGLISH STATION PROJECT MONTHLY PROGRESS REPORT

August 2025

Partial Consent Order: COWSPCB 15-001

UI Project Manager: E. Boswell

LEP: Marya B Mahoney - TRC

Respondent: United Illuminating Co. (UI)

Reporting Period: August 2025

Site Information: Former English Station
510/510A Grand Avenue
New Haven, CT

1. Main Activities During Reporting Period:

- a. Per CTDEEP request, the contractor plans and specifications for soil remediation on Parcel A and Parcel B were supplemented to reflect the CTDEEP approval (with conditions) of the use of processed rock aggregate (PRA) and submitted to CTDEEP on August 22, 2025 for review and approval under PCO Section B.1.f.
- b. Continued work on Project-related documents and planning associated with Parcel A PCB and non-PCB soil remediation, including contractor submittals from Manafort Brothers, Inc. (MBI).
- c. Performed required inspections of:
 - i. Erosion and sediment controls (re)approved under CTDEEP permit number GSN003422 on a monthly frequency.
 - ii. Eight Significant Environmental Hazard (*SEH*) areas on a bi-weekly frequency.
- d. Following notification to CTDEEP on August 22, 2025, sampling of the Tilcon rock quarry located in Wallingford, Connecticut (Tilcon-Wallingford) was performed by MBI on August 29th for a PRA fill/backfill material.
- e. Following notification to CTDEEP on August 22, 2025, sampling of two soil borrow sources located in Portland, Connecticut was performed by MBI on August 29th for evaluation as Non-Polluted Soil and/or Natural Soil, as defined in the RAPs, for use as fill/backfill material.
- f. Selected vegetation clearing was performed to facilitate sampling of debris piles on Parcel A and the installation of a perimeter chain link fence along the bulkhead.
- g. Following notification to CTDEEP on August 1, 2025, HRP Associates, Inc. (HRP) collected samples of debris pile material on Parcel A as required by the RAPs. Sampling was performed on August 11th, 12th and 28th.
- h. Samples of debris, soil, and PRA were submitted to a Connecticut-certified laboratory for analysis (results pending).

2. Future Activities:

- a. Provide submittals to EPA per General Condition 12 of the *PCB Cleanup and Risk-Based Disposal Approval* (December 17, 2019) for Parcel A at English Station with the following information :
 - i. Pre-verification sampling results
 - ii. Contractor work plan
 - iii. Remediation contractor certification letter
 - iv. Analytical laboratory certification letter

FORMER ENGLISH STATION PROJECT MONTHLY PROGRESS REPORT

August 2025

- b. Commencement of soil remediation on Parcel A following receipt of CTDEEP approval of the April 2022 contractor plans and soil remediation specifications that pertain to the Parcel A soil remediation (as supplemented on August 22, 2025 (per Item 1.a above)).
The initial tasks include:
 - i. Contractor (MBI) mobilization of temporary facilities for Parcel A soil remediation work.
 - ii. Removal and disposal of debris pile material on Parcel A in accordance with the approved RAP. Perform sampling of media underlying debris piles as required by the approved RAP.
 - iii. Replacement and installation of soil erosion and sediment control measures.
 - iv. Waste characterization sampling.
- 3. Site Security:**
- a. Continue to maintain the security measures put in place by the property owners as of August 2016, as upgraded by UI since August 2016.
 - b. No unauthorized entries to the site were recorded during the reporting period.
 - c. Installation of a fence along the bulkhead was started on August 27th and will continue through September.

FORMER ENGLISH STATION PROJECT MONTHLY PROGRESS REPORT
August 2025

4. Estimated Costs Incurred to Date (31 August 2025):

Category	Expense (\$) (As of 31 August 2025)
Eligible Expenses¹	
Contractor-Environmental Remediation & Construction Services ²	\$10,662,570
LEP, Engineering & Professional Services	\$6,209,581
Miscellaneous	(\$59,711)
Site Security	\$479,282
Support Related Services	\$73,558
Analytical Lab Services (2017-2019)	\$96,066
Eligible Expenses Total	\$17,461,638
Non-Eligible Expenses³	
External Support & Expenses	\$3,150,368
UI Internal & Overhead	\$517,708
Non-Eligible Expenses Total	\$3,667,994
Total	\$21,129,632

¹ External project expenses for investigation, remediation & cost of compliance with PCO

² Includes Interim Asbestos Abatement

³ Legal and/or other internal-related expenses

FORMER ENGLISH STATION PROJECT MONTHLY PROGRESS REPORT
August 2025

Milestone Table

PCO Reference	Milestone	General Timing Requirement	Planned Completion Date*	Completion Date
B.4	Effective Date	Defined as the later of the closing of the transaction (as further defined in B.4) or when the PCO becomes a final order of the Commissioner		8/4/2016
B.5	Access Date	Defined as the date that the Commissioner provides written notification the Required Access (as further defined in B.18) has been secured		8/10/2016
B.1.a	Retain LEP	On or before thirty (30) days from the Effective Date of this order	9/3/2016	8/25/2016
B.1.b	Submit Scope of Study	On or before sixty (60) days from the Access Date of this order	10/11/2016	10/11/2016
B.1.c	Submit Supplemental Plan and Schedule (if determined necessary by Commissioner)	On or before thirty (30) days after notice from the Commissioner that such supplemental plan is required	Several	Several
B.1.d	Implementation of Approved Scope of Study - Property	In accordance with the approved schedules		Several
B.1.e	Submit Investigation Report/Remedial Alternatives Assessment Report and schedule to perform remedial actions (all in accordance with details under B.1.e)	On or before thirty (30) days after the approved date for completion of the investigation		Several
B.1.f	Submit for Commissioner review and written approval, contract plans and specifications for the approved remedial actions, a revised list of all permits and approvals required for on-site actions and a revised schedule for applying for and obtaining such permits and approvals, consistent with all applicable state and federal statutes and regulations under the CO	Unless otherwise specified in writing by the Commissioner, on or before thirty (30) days after approval of the report described in Section B.1.e of the PCO		Several
B.1.g	Implementation of the Approved Remedial Actions	In accordance with the approved schedule		Several
B.1.g	Notify Commissioner of completion of approved remedial actions	Within 15 days of completion of remedial action		
B.1.i	Submission of a supplemental remedial plan and schedule for the Commissioner's review and written approval	On or before thirty (30) days after notice from the Commissioner that such supplemental plan is required (unless otherwise specified by the Commissioner)		Several
B.1.j	Submission of a report describing the results (to date) of the approved monitoring program to determine the effectiveness of the on-site remedial actions	On a schedule established by the Commissioner or if no such schedule is established, on a quarterly basis beginning no later than ninety (90) days after the completion of the approved remedial actions or, as applicable, supplemental remedial actions		
B.6	Monthly Progress Reports	On or before the last business day of the month UI submits summary of activities performed during month, summary of activities anticipated to be performed for upcoming month, security, and financials broken down by a task or discipline		Completed for each month, 8/2016 through 8/2025

**Plan dates are based on risks associated with the project. As activities progress, explanations will be provided for a schedule variance.*